

HABITAT FOR HUMANITY USVI
 CONSTRUCTION SCHEDULE
 OCTOBER 16- NOVEMBER 18, 2007

Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
14	15 Plaster Walls	16 Plaster Walls	17 Plaster Walls	18 Plaster Walls Electrician to install wires Start installation of roofing sheets	19 Plaster walls Install Roofing Sheets	20 Install Roofing Sheets. Board work day- Site Clean Up. Frame B/rooms
21 Frame downstairs bedrooms and start drywalls Plumbing Rough-ins	22 Complete downstairs concrete porch slab and road level meter base	23 Material Quantities for Doors and CBDS and tiles. Electrical materials	24	25	26 Drywall Kitchen and bedroom closets. Painting volunteers Cecile	27 Drywall Kitchen and bedroom closets Paint Primer on walls
28 Paint Primer on walls	29 Paint Primer on walls	30 External Painting	31 External Painting	1 Start Tiling Second Phase Electrical	2 Tiling Second Phase Electrical	3 Tiling Second Phase Electrical
4 Tiling	5 Painting Plumbing	6 Painting Plumbing	7 Painting Plumbing	8 Install Windows Painting Team Home Depot	9 Install Windows	10 Install Windows
11 Install Windows	12 Install Cbd Doors, external and internal doors	13 Final Coat Painting	14 Painting Approvals Electrical and Plumbing	15 WAPA Connection Clean Up	16 Clean Up	17
18 DEDICATION						

